

COUNTY GOVERNMENT OF BUNGOMA

OFFICE OF THE COUNTY EXECUTIVE MEMBER FOR
ROADS, INFRASTRUCTURE & PUBLIC WORKS

Telephone No. 055-30343

E-mail: roadspublicworks@bungoma.go.ke

Former KeRRA Offices, Kanduyi
P.O. Box 437-50200, Bungoma

Your Ref:

Date: 20th September 2024

Our Ref:

M/s. DOT ENGINEERING CONSTRUCTION.
P.O. Box 352- 50200
BUNGOMA.

RE: PROPOSED COMPLETION WORKS FOR BLOOD BANK AT BUNGOMA COUNTY
REFERAL HOSPITAL. NEGOTIATION NO.1471886-2023/2024

DEFAULT NOTICE.

The above subject refers.

The site was handed over to you on 12th June, 2024 and expected to be complete by October 2024, after a contract period of 16 weeks as stipulated. To date you have not commenced works. Note percentage of contract period elapsed is over 75% against 0% work done on site. This is a clear indication that you may not deliver the works within the agreed time.

You are hereby issued with a **DEFAULT NOTICE** as per Clause 33 of the Conditions of Contract that if the above situation continues for the ensuing fourteen (14) days from the date of this letter the client will be advised to terminate this contract without any further references to you.



Qs. H.K. SILUNGI
DIRECTOR - PUBLIC WORKS
BUNGOMA COUNTY

Director Public Works
County Government of Bungoma
P.O. Box 437-50200,
Bungoma

C.C.

- Chief Officer- Health & Sanitation
- Chief Officer-Roads, Infrastructure & Public Work
- Director -Procurement

VISION: A Hub of Diversity and Socio-Economic Development



COUNTY GOVERNMENT OF BUNGOMA

OFFICE OF THE COUNTY EXECUTIVE MEMBER FOR
ROADS, INFRASTRUCTURE & PUBLIC WORKS

Telephone No. 055-30343

E-mail: roadspublicworks@bungoma.go.ke

Former KeRRA Offices, Kanduyi
P.O. Box 437-50200, Bungoma

Your Ref:

Date: 20th September 2024

Our Ref:

M/s. SIX EIGHTY SIX LIMITED.

P.O. Box 23263

NAIROBI


**RE: PROPOSED ERECTION AND COMPLETION OF PSYCHIATRIC FACILITY AT WEBUYE
COUNTY HOSPITAL. NEGOTIATION NO. 1468879-2023/2024**

DEFAULT NOTICE.

The above subject refers.

The site was handed over to you on 12th June, 2024 and expected to be complete after a contract period of 52 weeks as stipulated. To date, you have not commenced works. Note that the percentage of contract period elapsed is over 30% against 0% work done on site. This is a clear indication that you may not deliver the works within the agreed time.

You are hereby issued with a **DEFAULT NOTICE** as per Clause 33 of the Conditions of Contract that if the above situation continues for the ensuing fourteen (14) days from the date of this letter the client will be advised to terminate this contract without any further references to you.



Director Public Works
County Government of Bungoma
P.O. Box 437-50200
Bungoma

Qs. H.K. SILUNGI
DIRECTOR - PUBLIC WORKS
BUNGOMA COUNTY

C.C.

- Chief Officer- Health & Sanitation
- Chief Officer-Roads, Infrastructure & Public Work
- Director -Procurement

VISION: A Hub of Diversity and Socio-Economic Development



COUNTY GOVERNMENT OF BUNGOMA

OFFICE OF THE COUNTY EXECUTIVE MEMBER FOR
ROADS, INFRASTRUCTURE & PUBLIC WORKS

Telephone No. 055-30343
E-mail: roadspublicworks@bungoma.go.ke

Former KeRRA Offices, Kanduyi
P.O. Box 437-50200, Bungoma

Your Ref:
Our Ref:

Date: 20th September 2024

M/s. ROCAN CONTRACTORS LIMITED.
P.O. Box 1140- 30200
KITALE.


RE: PROPOSED ERECTION AND COMPLETION OF OUTPATIENT DEPARTMENT AT
WEBUYE COUNTY HOSPITAL. NEGOTIATION NO. 1472941-2023/2024

DEFAULT NOTICE.

The above subject refers.

The site was handed over to you on 12th June, 2024 and expected to be complete after a contract period of 108 weeks as stipulated. To date, you have not commenced works. Note that the percentage of contract period elapsed is over 15% against 0% work done on site. This is a clear indication that you may not deliver the works within the agreed time.


You are hereby issued with a **DEFAULT NOTICE** as per Clause 33 of the Conditions of Contract that if the above situation continues for the ensuing fourteen (14) days from the date of this letter the client will be advised to terminate this contract without any further references to you.


Qs. H.K. SILUNGI
DIRECTOR - PUBLIC WORKS
BUNGOMA COUNTY

C.C.

- Chief Officer- Health & Sanitation
- Chief Officer-Roads, Infrastructure & Public Work
- Director -Procurement

VISION: A Hub of Diversity and Socio-Economic Development



COUNTY GOVERNMENT OF BUNGOMA

OFFICE OF THE COUNTY CHIEF OFFICER FOR
ROADS, INFRASTRUCTURE & PUBLIC WORKS

Telephone No. 055-30343

E-mail: roadspublicworks@bungoma.go.ke

Former KeRRA Offices, Kanduyi
P.O. Box 437-50200, Bungoma

Your Ref:

Date: 14th June, 2025

Our Ref: BGM/RPW/ALFIC/VOL.4/34

M/S. MANEWA LIMITED

P.O. Box 311-50200

BUNGOMA.

RE: PROPOSED CONSTRUCTION WORKS FOR MATERNITY WING AT MUNGORE HEALTH CENTRE IN KHASOKO WARD- NEGOTIATION NO. 1663719-2024/2025

DEFAULT NOTICE

Reference is made to the site inspection held on 13th June, 2025. Note that you have abandoned the site without the Project Managers authority.

The project was handed over to you on 4th December 2024, With a contract period of 16 weeks. Note that the contract period has expired and you have only done excavations for strip foundation amounting to less than 5% of the works.


You are hereby issued with a **DEFAULT NOTICE** as per Clause 33 of the Conditions of contract that if the above situation continues for the ensuing fourteen (14) days from the date of this letter the client will be advised to terminate this contract without any further references to you.



Qs. H.K. SILUNGI
DIRECTOR, PUBLIC WORKS
BUNGOMA COUNTY.

C.C -CECM-ROADS, INFRASTRUCTURE AND PUBLIC WORKS
-C.O -ROADS, INFRASTRUCTURE AND PUBLIC WORKS
-C.O - AGRICULTURE

VISION: A Hub of Diversity and Socio-Economic Development



COUNTY GOVERNMENT OF BUNGOMA

OFFICE OF THE COUNTY EXECUTIVE MEMBER FOR
ROADS, INFRASTRUCTURE & PUBLIC WORKS

Telephone No. 055-30343

E-mail: roads@publicworks.bungoma.go.ke

Former KeRRA Offices, Kanduyi
P.O. Box 437-50200, Bungoma

Your Ref:

Our Ref:

Date: 20th September 2024

M/s. CRINON CONSTRUCTION COMPANY LIMITED.
P.O. Box 8260-00100
NAIROBI

RE: PROPOSED ERECTION AND COMPLETION OF PSYCHIATRIC FACILITY AT BUNGOMA COUNTY REFERAL HOSPITAL. NEGOTIATION NO.1471960-2023/2024

DEFAULT NOTICE.

The above subject refers.

The site was handed over to you on 12th June, 2024 and expected to be complete by October 2025, after a contract period of 52 weeks as stipulated. To date, you have not commenced works. Note percentage of contract period elapsed is over 30% against 0% work done on site. This is a clear indication that you may not deliver the works within the agreed time.


You are hereby issued with a **DEFAULT NOTICE** as per Clause 33 of the Conditions of Contract that if the above situation continues for the ensuing fourteen (14) days from the date of this letter the client will be advised to terminate this contract without any further references to you.


Qs. H.K. SILUNGI
DIRECTOR - PUBLIC WORKS
BUNGOMA COUNTY

C.C.

- ✓ Chief Officer- Health & Sanitation
- ✓ Chief Officer-Roads, Infrastructure & Public Work
- ✓ Director -Procurement

VISION: A Hub of Diversity and Socio-Economic Development



COUNTY GOVERNMENT OF BUNGOMA

OFFICE OF THE COUNTY EXECUTIVE MEMBER FOR
ROADS, INFRASTRUCTURE & PUBLIC WORKS

Telephone No. 055-30343

E-mail: info@bungoma.go.ke

Former KeRRA Offices, Kanduyi
P.O. Box 437-50200, Bungoma

Your Ref:

Date: 20th September 2024

Our Ref:

M/s. DOT ENGINEERING CONSTRUCTION.
P.O. Box 352- 50200
BUNGOMA.


RE: **PROPOSED COMPLETION WORKS FOR BLOOD BANK AT BUNGOMA COUNTY
REFERAL HOSPITAL. NEGOTIATION NO.1471886-2023/2024**

DEFAULT NOTICE.

The above subject refers.

The site was handed over to you on 12th June, 2024 and expected to be complete by October 2024, after a contract period of 16 weeks as stipulated. To date you have not commenced works. Note percentage of contract period elapsed is over 75% against 0% work done on site. This is a clear indication that you may not deliver the works within the agreed time.

You are hereby issued with a **DEFAULT NOTICE** as per Clause 33 of the Conditions of Contract that if the above situation continues for the ensuing fourteen (14) days from the date of this letter the client will be advised to terminate this contract without any further references to you.



Qs. H.K. SILUNGI
DIRECTOR - PUBLIC WORKS
BUNGOMA COUNTY

Director Public Works
County Government of Bungoma
P.O. Box 437-50200

C.C.

- Chief Officer- Health & Sanitation
- Chief Officer-Roads, Infrastructure & Public Work
- Director -Procurement

VISION: A Hub of Diversity and Socio-Economic Development



COUNTY GOVERNMENT OF BUNGOMA
OFFICE OF THE COUNTY EXECUTIVE MEMBER FOR
ROADS, INFRASTRUCTURE & PUBLIC WORKS

Telephone No. 055-30343
E-mail: roadspublicworks@bungoma.go.ke

Former KeRRA Offices, Kanduyi
P.O. Box 437-50200, Bungoma

Your Ref:
Our Ref:

Date: 26th February 2025

The Chief Officer
Department of Health and sanitation
P.O. BOX 437 -50200
BUNGOMA


RE: SCHEDULE OF DEFAULT/TERMINATION NOTICES ON PROJECTS

The above subject matter refers. As a reminder, we would like to bring to your attention the list of projects which we have since forwarded to you default/termination notices.

Please find the attached list for your further action.


Chief Officer Public Works
County Government of Bungoma
P.O. Box 437-50200,
Bungoma

Qs. H.K. SILUNGI
COUNTY WORKS OFFICER
BUNGOMA COUNTY



COUNTY GOVERNMENT OF BUNGOMA
MINISTRY OF TRANSPORT, INFRA-STRUCTURE AND PUBLIC WORKS
DEPARTMENT OF PUBLIC WORKS

SCHEDULE OF DEFAULT NOTICES ON PROJECTS IN THE DEPARTMENT OF HEALTH AND SANITATION AT 20TH FEBRUARY 2025

PROJECT NAME	NEG. NO	FY	CONTRACTOR	DATE OF NOTICE	REMARKS
PROPOSED CONSTRUCTION OF THEATRE AT BOKOLI SUB-COUNTY HOSPITAL AND CONSTRUCTION OF 8NO. DOOR PIT LATRINE AT KAPKATENY MARKET.	899343	2021/22	ALBYWOODS	10/01/2023	STALLED
PROPOSED CONSTRUCTION OF LABORATORY BUILDING AT SINOKO SUB-COUNTY HOSPITAL	908329	2021/22	SAFERIO INVESTORS COMPANY LIMITED	10/01/2023	NOT COMMENCED
PROPOSED COMPLETION AND EXTENSION WORKS OF MILANI DISPENSARY IN BOKOLI WARD	900766	2021/22	LAWLAW HOLDINGS LIMITED	10/01/2023	NOT COMMENCED
PROPOSED CONSTRUCTION OF MATERNITY WING AT CHEMSES DISPENSARY	839217	2020/21	COMPTON LIMITED	20/01/2023	STALLED

2

4

5

6

7	PROPOSED CONSTRUCTION OF MATERNITY WARD AT NASYANDA DISPENSARY AND FENCING AT MABUSI DISPENSARY	901460	2021/22	FILTEGO GROUP LIMITED	21/01/2023	STALLED
3	PROPOSED CONSTRUCTION OF MATERNITY WARD AT KAPKEKE DISPENSARY	728074	2018/19	GAPBUS COMPANY LIMITED	20/01/2023	STALLED
9	PROPOSED CONSTRUCTION OF MATERNITY WING AT MISIKHU DISPENSARY IN MUSIKHU WARD	850515	2020/21	INTER REGIONAL COMPANY LIMITED	14/01/2023	STALLED
10	PROPOSED ERECTION AND COMPLETION OF OUT-PATIENT WING AND MATERNITY WING FOR MAKUTANO DISPENSARY	758828	2019/20	KEMASHA INVESTMENT	20/01/2023	STALLED
11	PROPOSED CONSTRUCTION OF BITOBO DISPENSARY	773635-2	2019/20	LIKIFA (K) LIMITED	21/01/2023	STALLED
12	PROPOSED CONSTRUCTION OF NGWELO DISPENSARY IN SITIKHO WARD	774771	2019/21	NABUYAMA GENERAL CONTRACTORS LIMITED	10/01/2023	STALLED
13	PROPOSED CONSTRUCTION OF KOSHOK MATERNITY WING IN ELGON WARD	829811	2020/21	OLICHEM ENTERPRISES	10/01/2023	STALLED
14	PROPOSED CONSTRUCTION OF MATERNITY WING AT MACHAKHA DISPENSARY	837792	2020/21	PAED HOPE ENTERPRISES	11/01/2023	STALLED
15	PROPOSED RENOVATION WORKS OF THEATRE AT BUNGOMA COUNTY REFERRAL HOSPITAL	843959	2020/21	BEFRA VENTURES LIMITED	20/01/2023	STALLED
16	PROPOSED COMPLETION OF MATERNITY WING AT TUKUT DISPENSARY	1296049	2020/22	OLICHEM ENTERPRISES	11/01/2023	NOT COMMENCED
17	PROPOSED CONSTRUCTION OF MATERNITY WING AT CHEPTAIS HEALTH CENTRE	728168	2018/19	ZALIQEP CONTRACTORS AND GENERAL SUPPLIES LIMITED	12/01/2023	STALLED
18	PROPOSED CONSTRUCTION OF 2NO.DOOR PIT LATRINE AT CHEPKURKUR DISPENSARY	904058	2021/22	HENFORD LIMITED	10/01/2023	NOT COMMENCED

19	PROPOSED CONSTRUCTION OF 2NO.DOOR PIT LATRINE WITH URINAL	902223	2021/22	HENFORD LIMITED	11/01/2023	NOT COMMENCED
20	PROPOSED CONSTRUCTION OF A WAITING BAY AT SIRISIA SUB-COUNTY HOSPITAL	904636	2021/22	LUNEKSA ENTERPRISES	10/01/2023	NOT COMMENCED
21	PROPOSED CONSTRUCTION OF A WAITING BAY AT SIRISIA SUB-COUNTY HOSPITAL	904636	2021/22	LUNEKSA ENTERPRISES	11/01/2023	NOT COMMENCED
22	PROPOSED CONSTRUCTION OF OUTPATIENT WING AT SINKO HOSPITAL	832946	2020/21	COMPTON LIMITED	13/02/2023	STALLED
23	PROPOSED RENOVATION WORKS OF MORTUARY AT BUNGOMA COUNTY REFERRAL HOSPITAL	788960	2019/20	JERICH COMPANY LIMITED	14/02/2023	STALLED
24	PROPOSED RENOVATION WORKS OF MILLO HEALTH CENTRE	828885	2020/21	NASIKHAB CIVIL CONTRACTORS LIMITED	13/02/2023	STALLED
25	PROPOSED CONSTRUCTION OF MATERNITY WING AT CHEMOREMWO DISPENSARY	773518-3	2019/20	NDOMBISA GENERAL SUPPLIES LIMITED	14/02/2023	STALLED
26	PROPOSED RENOVATION WORKS FOR BAHAI DISPENSARY	811231	2020/21	PAED HOPE ENTERPRISES	13/02/2023	STALLED
27	PROPOSED ERECTION AND COMPLETION OF PSYCHIATRIC FACILITY AT BUNGOMA COUNTY REFERRAL HOSPITAL	1471960	2023/24	GRINON CONSTRUCTION COMPANY LIMITED	10/01/2025	NOT COMMENCED
28	PROPOSED ERECTION AND COMPLETION OF PSYCHIATRIC FACILITY AT WEBUYE COUNTY HOSPITAL	1468879	2023/25	SIX EIGHTY-SIX LIMITED	11/01/2025	NOT COMMENCED
29	PROPOSED COMPLETION WORKS FOR BLOOD BANK AT BUNGOMA COUNTY REFERRAL HOSPITAL	1471886	2023/25	DOT ENGINEERING CONSTRUCTION.	20/02/2025	STALLED
30	CONSTRUCTION OF 4NO. DOOR PIT LATRINES AT NAMANZE DISPENSARY	876412	2020/21	TRANSCODE AFRICA LIMITED	10/02/2023	STALLED
31	PROPOSED ERECTION AND COMPLETION OF WARDS AT KIMATI DISPENSARY	83056	2020/22	PAED HOPE ENTERPRISES	11/02/2023	STALLED
32	PROPOSED COMPLETION OF STAFF HOUSE AT KABOYWO DISPENSARY	1370964	2023/24	DAVALYN VENTURES	10/05/2024	STALLED

33	PROPOSED CONSTRUCTION OF MATERNITY WING AT BUKOKHOLO DISPENSARY	1241707	2022/23	ELGON SUMMIT AGENCIES	10/05/2024	STALLED
34	PROPOSED CONSTRUCTION OF MATERNITY WING AT KHALALA DISPENSARY	1370933	2023/24	SHIRNNY GENERAL CONTRACTORS	11/05/2024	STALLED
35	PROPOSED CONSTRUCTION OF 4.NO DOOR PIT LATRINE AT MACHAKHA DISPENSARY IN BOKOLI WARD	1371045	2023/24	NESHAPARK INTERNATIONAL LTD	12/05/2024	STALLED
36	PROPOSED CONSTRUCTION OF MATERNITY WING AT MILANI DISPENSARY IN BOKOLI WARD	1370948	2023/24	ROBAMACH COMPANY LIMITED	10/05/2024	STALLED
37	PROPOSED EXTENSION WORK FOR SIRITANYI DISPENSARY IN MUSIKOMA WARD	1173621	2023/24	ROBAMACH COMPANY LIMITED	11/05/2024	STALLED
38	PROPOSED CONSTRUCTION OF OUTPATIENT WING AT MA TEKA DISPENSARY	1370948	2023/24	TRUSIMA VENTURES COMPANY LIMITED	12/05/2024	STALLED
39	PROPOSED MATERNITY WING FOR MISIKHU DISPENSARY IN MISIKHU WARD	904081-2	2021/22	DENMO ENTERPRISES LTD	13/05/2024	STALLED

Compiled by:

SIGN.....

D. K. Chebeo

Director Public Works
County of West Pokot
P.O. Box 1000
Nandi

Confirmed by:

SIGN.....

Q.S.H. Silungi

Director, Department of Public Works

Director of Public Works
County of West Pokot
P.O. Box 1000
Nandi